St. Louis Park Storm Sewer Dewatering Discharge Agreement



Experience LIFE in the Park

| Contractor has asked for permission to connect to the city storm sewer system for |
|---|
| dewatering purposes during the construction process at the address. The city will allow |
| this connection under the following terms: |

- Maximum of ____ GPM will be the discharge rate¹ and will not be increased without city authorization. Discharges will be metered and screened at all times.
- 2. Contractor agrees to follow each and all of the dewatering specifications provided by the city.
- 3. Contractor will provide weekly water quality sampling and will provide results to the city upon receipt.
- 4. The city may require hydraulic modeling, to be completed at the contractor's expense, to ensure that proposed flows will not adversely affect typical flows within the storm sewer system.
- 5. Contractor is responsible for any damage caused by the dewatering system and will be finically responsible for any and all damages occurred, due to the dewatering activities.
- 6. The city may require the contractor to provide to monitor forecasted rainfall events, and downstream surface water elevations.
- 7. The city reserves the right to shut down the dewatering system at any time in case of emergency.

As soon as the dewatering operation begins into the city storm sewer system, it shall be understood that contractor and developer have agreed to the terms of this agreement. Sign below for acceptance.

| Signature: | | Date: | |
|------------|--------------------------------------|-------|--|
| | Contractor authorized representative | | |

¹ Discharge rate will be determined by city staff.